

### Virtual completion certificate

1 Name of the work	Provision of Non tower area (deck slab) waterproofing, expansion joint treatment etc. work at Enigma project Gurgaon	
2 Contractor Name	M/s. Complete Waterproofing System Inc.	
3 Work order no. & Date	3234500352	Dated : 09.10.2017
4 Stipulated date of start of work as per work order	01.07.2017	
5 Stipulated date of Completion of work order as per original work order	30.11.2017	
6 Stipulated date of Completion of work order as per last approved Time Extension.	31.12.2020	
7 Actual Date of Start of work	01.07.2017	
8 Actual Date of Completion of work (Virtual)	20.03.2020	
9 Actual work done value upto 25.01.2020	Rs. 42,92,798.00 (Excl. GST) Upto 8th RA bill	
10 Original work order value	Rs. 78,12,432.31	(Excl. GST)
11 Work order value as per last amendment	Rs. 84,46,760.31	(Excl. GST)
12 Variation with respect to original work order		
13 Variation with respect to last amendment of work order	As per final bill	
14 Formal Guarantees , if any	AS per annexure-A	
15 Performance of Contractor	Satisfactory	
16 Certification of work Quality	Good	
17 Site Clearance Certificate		
18 Defect list, if any		



Sector Incharge



**SURENDER KUMAR**  
DGM (PROJECT)  
EMP. CODE-211368



Head of Operation

Ref. No: CWSI/031/20-21

Date: 28.08.2020

To,

M/s Athena Infrastructure Limited,  
Sector-110, Pawala Khusurpur,  
Gurugram, Haryana-122001

**Kind Attn: Mr. Deepak Bansal**

**Sub: Request for Completion Certificate:**

**Work Order Ref. No. 3228119165 dated 08.06.2016 and 3234500352 dated 09.10.2017**

Dear Sir,

This has reference to your valuable Work Order Ref No: 3228119165 dated 08.06.2016 (Pre-GST) and 3234500352 dated 09.10.2017 (Post-GST) for the waterproofing of Provision of non tower area (deck slab) waterproofing, expansion joint treatment etc. work at Enigma project, Gurgaon..

We have successfully executed the said work of Enigma project as per following detail;

Name of Work:	Provision of non tower area (deck slab) waterproofing, expansion joint treatment etc. work at Enigma project, Gurgaon..
Work Order Pre- GST	3228119165 dated 08.06.2016
Work Order Post-GST	3234500352 dated 09.10.2017
Vendor Name:	Complete Waterproofing System Inc
Date of Completion	3228119165/ 3234500352 dated 20.03.2020
Place of Work:	Enigma project, Sector -110,Pawala Khusurpur, Gurgaon

Kindly issue us the completion certificate of above said work.

Thanking you and assuring our best attention all the time. Please feel free to call us if any clarification is required.

Yours faithfully;

for **COMPLETE WATERPROOFING SYSTEM INC.**



**(C.B NAUTIYAL)**  
Autho Signatory